PRESSURE EQUIPMENT REPORT SHEET

JOB No. M 10108

Unique No	157749	Owner's No.	SN 31804	Date	03/07/14		
SWP(kPa)	1034	Temp	Saturated	Description	U/F Multi Bo	iler	
Owner	Dunedin Gasworks Trust	Location	Braemar St	Maker	Scott		
		EXTERNAL A	ND OPERATION	AL			
	Shell & Seams	1	Pre	essure gauge & other	nstrumentation	1	
Upstands & attachments to 1st valve		1	Name plate			1	
Saf	ety valves, vent lines and drains	1	Feed & blowdown valves (keys limits tanks)			1	
	Foundations and supports	1	Burner & control (o/temp, LW, XLW alarms)			1	
Safety i	nterlocks(quick acting door,etc)	X	Unattended boiler tests (COP Appendix E)			X	
Lagging cladding & coatings 1				Operational records 2			
ATTACHMENTS Valves 1 Anchor at first valve 1 Other attachment 1							
		IN	TERNAL				
	Shell & Seams	2		Chamb	ers & Castings	X	
	Stays & Stay tubes	2		Drums he	eaders & risers	X	
	Tubes & tube plates	2		Shafts	s & machinery	X	
	Sparges & baffles	2		Ref	ractory linings	2	
KEY: 1= Safe 2=Action next inspection 3=Repair 4=Renewal Required x = N/A							

OBSERVATIONS & DEFECTS

3/7/14, Hydraulic test of 50NB SCH' 80 hollow gauge glass column & 25NB flanged blowdown elbow correct. Fabricator, GasCo & Pipeline, Dunedin, test pressure 1.5 x SWP, 1551 kPa, test period 30min.

New boiler shell fabricated by Scott Engineering, Christchurch, 2014.

Boiler design verification & manufacturers certification required. Received 23/12/14.

21/7/14, Steam test; safety valve set at 860 kPa, accumulation test correct. Burner flame failure and back end over temperature cut-out operation correct.

TEST EQUIPMENT

ID No.	11686/22	Cal Date	13/12/13	Cal By	Industrial Ins'	IANZ Cert M3248
Туре	Во	ourdon Tube		Range	0-2500 kPa	

Signatory: M Cowan Inspector: M Cowan DATE: 21/07/2014



CERTIFICATE OF INSPECTION

Certificate No. M 10108

Owner / Controller: Dunedin Gasworks Trust PO Box 5929 Dunedin

157749 UNIQUE NO. OF ITEM:

Description/Purpose	Maker	Location	SWP (kPa)	
U/F Multi Boiler	Scott	Braemar St	1034	

The above item has been inspected in accordance with the HSE (PECPR) Regulations 1999 and was found to be safe at the time of inspection. Subject to proper operation and maintenance, this equipment may remain in use for the period of this certificate.

THIS CERTIFICATE EXPIRES ON: 1/08/2015

Refer to separate report for Surveyor's recommendations

Inspector: M Cowan Signatory: M Cowan Inspection date: 21/07/14

Plant & Building Safety Ltd is an I.A.N.Z. accredited Inspection Body

This certificate may only reproduced in full Standard terms and conditions apply and may be viewde at www.pbsl.co.nz